COMPLETION REPORT

1. Name of Work : **IMPROVEMENTS & REASPHALTING ROAD FROM NH-4 TO KRISHNE GOWDA LAYOUT, RAGHAVENDRA HOSPITAL SIDE ROAD & OTHERS MODEL COLONY MAIN ROAD IN DASARAHALLI WARD NO. 15**

2. Sanctioned Estimate No. & Dt : CE/DZ/TS/18/17-18, dt:19.04.17.

3. Head of Account which is Chargeable : P-3089

4. Work Order No. & Dt : EE/DD/WO/231/17-18, dt:12.02.18.

5. Name of Contractor : **SRI. K T RAMESH**

6a. Time stipulated for completion of work : 90 days.

b. Delay in execution of work : --

7. Measurement recorded in : M.B. No. 2257/18-19

8. Check measurement of the Asst. : M.B. No. 2257/18-19 Page No. 225622-225632/1

Asst. Exe. Eng. / Exe. Eng :

9. Name of the Office / Official : AEE-T. Dasarahalli Sub-division Page No. 225622-225632/1

incharge of the work :

10. a) Asst. Engineer : Archana

b) Asst. Exe. Engineer : Vijay Kumar T.D.

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
RS 3000000	2311671-00 / 2311499-00	-	688329.00 / 688501.00

1) Certified that the above work has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER

ASST. EXECUTIVE ENGINEER
SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore-560057

ACCOUNTS SUPTD. ( )